No. 1st & PART BILL

Original/Duplicate/Triplicate

Division DD

CONTRACT CERTIFICATE

(For Other Works)

Date : .....

Bill Received No. ..... Dated .....

Sub-Division

Scheduled Doctet No. .....

Cash Book Voucher No. ..... Dated :.....

Name of work (as per sanctioned estimate) IMPROVEMENTS TO CEMENT CONCRETE ROADS AT VIJAYALAKSHMI LAYOUT IN BAGALAGUNE WARD NO. 14

Head of Account .....

Name of Contractor and Full Address M/S. LAKSHMI ENTERPRISES

Reference to Agreement No. EE/DD/WO/ 192 / 17-18 Date: 19-01-2018

Certified that the measurements were taken by me on 62110 - 62119 and recorded in pages 6 of measurements Book No. 6.22.1E-16 and that the work is satisfactorily executed.

Contractor

Officer - in - charge of work

Certified that the measurements were checked by me on 08/02/2018 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account II have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of an imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

If Memorandum of Payment **JOB NO : 014-18-000023**

Sub - Division Officer 8/2/18

		AMOUNT
1.	Total value of work done or supplies made as per account. 1st and Finall Bill →	4805190=00
2.	Deduct amount to be held in reserve being ..... percent Rs.	--
3.	- do - Balance	
4.	Deduct Payments : IT → 48052=00 LWC → 48052=00 LR → 63065=00 CBF → 4805=00	(+) 163974=00
	a) Amount of previous payment as in the Office Cash Book Voucher No..... Dated ..... S.D. No.	
	Amount adjusted towards cash advance recovery of	
	b) Payments cost store or other materials supplied.	
5.	Balance being unpaid value of work done held in reserve	Total --
6.	Deduct cash advance made on the office Cash Book Vehicle No. ..... dated ..... less adjustments	
7.	Net amount due to or from contractor	
	Unadjusted items	
8.	Advance to contractor for materials brought to site (as detailed) within value of Government materials supplied.	
	Total amount adjusted --	4641216=00

Contractor Signature

Received Rs. ..... (in words)

..... by cash and by adjustment of

Payment as per memorandum.

(In final settlement of all demand)

Witness :

1.

2.

Stamp

Signature of Contractor

Date

Paid by me by cheque No..... Dated .....

Cash Rs. ..... Dated .....

Initials of Officer making payment dated .....

P-3111 (For use in the Office)

Audited and admitted Rs. 4805190=00

Passed by C... 4641216=00

(.....)

by ad... 163974=00

Accounts Separ... Executive Engineer

Exe. Engineer

BBMP ... Division

Scanned by CamScanner

	Items of work (grouped under sub-heads the sub works of the estimate)	Unit	Previous Measurement		Present Measurement			Total Up-to-date		Remarks
			Qty	Cost	Qty	Rate Rs. Ps.	Cost	Qty	Cost	
1	Earthwork excavation by manual means in Hard Soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications complete as per the direction of Engineer-in-charge of the work.	Cum			46.80	208.14	9741=00	46.80	9741=00	
2	Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180 kgs, with 40 mm and down size graded granite metal coarse aggregates @ 0.85 cum and fine aggregates @ 0.57 cum machine mixed, concrete laid in layers not exceeding 15cms, thick, well compacted, in foundation, including cost of all materials, labour HOM of machinery curing complete as per specifications. complete as per the direction of Engineer-in-charge of the work	Cum			7.02	5269.42	36991=00	7.02	36991=00	
3	Design mix M20 with OPC cement @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregates @ 0.46cum, with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008- i) Upto 5 m height. complete as per the direction of Engineer-in-charge of the work	Cum			16.38	7114.32	116533=00	16.38	116533=00	
4	Supplying, fitting and placing TMT bar Fe 500 reinforcement in sub-structure complete as per drawing and Technical Specifications complete as per specifications. complete as per the direction of Engineer-in-charge of the work	tonne			1.29	6794.86	8759=00	1.29	8759=00	
5	Providing and removing centering, shuttering, strutting, propping etc,. And removal of form work for vertical surface such as walls at any thickness, includig attached pilasters, butresses, plinth cills and string courses cost of all materials, labour complete as per specifications.complete as per the direction of Engineer-in-charge of the work	sqm			124.80	317.23	39590=00	124.80	39590=00	
6	Supplying and fixing precast reinforced concrete slab 10 cm thick of mix M20 using 20mm and downsize graded granite metal using reinforcement 10mm dia steel at 150mmc/c bothways cost, transportation, hire charges of machinery, machine cutting the vertical face to get plain even surface etc., complete with all leads and lift conveyance charges, labour charges inclusive of cost of all materials - Data rate approved by Chief Engineer, Dasarahalli zone complete as per the direction of Engineer-in-charge of the work	sqm			35.10	1998.88	70161=00	35.10	70161=00	
7	Earthwork excavation by manual means in Ordinary Soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications with all leads and lifts including Conveying the excavated earth silt, debris and over burden earth etc., to lead of 0 to 9 kms distance by using private vehicle this includes the cost of loading and unloading charges etc., complete as per the direction of Engineer-in-charge of the work.	Cum			399=00	174.58	69657=00	399=00	69657=00	
8	Compaction of original ground with maximum of 6 passes of 8 to 10 tonnes power roller including filling in depression occuring during rolling including cost of all labour, HOM of machinery complete as per specifications. complete as per the direction of Engineer-in-charge of the work.	sqm			1140=00	5.41	6167=00	1140=00	6167=00	
9	Providing, laying, spreading and compacting graded stone aggregates to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed method of tipper to site, laying in uniform layers with paver in sub-base / base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications. Specification No. 406 with all leads and lifts etc., complete as per the direction of Engineer-in-charge of the work	Cum			171=00	1805.92	308812=00	171=00	308812=00	
10	KSRRB M600-1: Construction of dry lean cement Concrete mix CC1:5:10 with OPC cement @160kgs, with 25mm and down size graded gmite metal coarse aggragate at 0.86cum and fine aggregates @ 0.58cum sub-base over a prepared sub-grade with (Coarse and fine aggregate conforming to IS:383) aggregate cement ratio not to exceed 15:1 Aggregat gradiation after blending to be asper Table 600-1, cement content not to be less than 160kg/cum, optimum moisture content to be determined during trail length construction, concrete strength not to less than 10Mpa at 7 days, mixed in a batching plant, transported to site, laid with a paver with electronic sensor, compacting with 8-10 tonnes vibratory roller, finishing and curing complete s per specifications complete as per the direction of Engineer-in-charge of the work.	Cum			171=00	404.97	69230=00	171=00	69230=00	

Scanned by CamScanner

	Items of work (grouped under sub-heads the sub works of the estimate)	Unit	Previous Measurement		Present Measurement			Total Up-to-date		Remarks
			Qty	Cost	Qty	Rate Rs. Ps.	Cost	Qty	Cost	
11	Cement concrete pavement.Construction of un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base with OPC cement or any other type as per clause 1051.2.2 with 25mm and down size graded granite metal coarse aggregates and fine aggregtes , with superplastisiser @3lts confirming to IS9103-1999 ReaffirmecF2008 , mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). Spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished in a continuous operation including provision of contraction, expansion, construction and longitudinal joints, joint filler, separation membrane, selant primer, joint sealant, admixtures as approved, curing compound, finishing to lines and grades as per drawing complete as per specifications. M30 (at 360Kg per cum coarse aggregate @ 0.69cum and fine aggregate @ 0.43cum) complete as per the direction of Engineer-in-charge of the work.	Cum			470.25	6357.02	2986567.00	470.25	2986567.00	
12	Vaccum de-watering with vaccum pump and suction mat and compaction with skin floater clubbed with floating disc including cost of generator, HOM of machinery,screed vibratory,power Floater,blade and disc etc., with all lead and lift complete as per the direction of Engineer-in-charge of the work.	Sqm			3135.00	97.44	305544.00	3135.00	305544.00	
13	Providing groove cutting to concrete pavement for width of 5mm to 10mm and depth 80mm - 100mm including cost of cutting machine, generator & HOM of machinery, including cost of blade, coolant, etc., including cleaning of grove & providing sand and hot bitumen fillars, and filler metal etc., including cost of conveyance of all amterials, labour, lead and lift charges and all other incidental charges as per drawing and as per specifications. complete as per the direction of Engineer-in-charge of the work.	Rmt			575.00	124.57	71593.00	575.00	71593.00	
	Grand Total						4805190.00		4805190.00	

CERTIFICATE:

1 Work done is satisfactory

2 There are no departmental issuesmade to the contractor

3 The contractor has cleared all debrice from work spot

Scanned by CamScanner